

## **McManus, Jennifer/TPA**

---

**From:** McManus, Jennifer/TPA  
**Sent:** Friday, February 03, 2012 8:55 AM  
**To:** Adriana Colina; Amanda Yaksic; Belinda Allen; Bertha Mitchell; Bob McDonough; Brad Suder; Carla Jackson; Catherine Jones; Christina Voehl; Cindy Toselli; Conchita Tilton; Corine Linebrink; Cynthia Sarff; Dallas Pryor; David Houseman; David Reilly; David Tull; David Vaughn; Ed Johnson; Jae-Sang Lee; James Brewer; Jim Burnside; Jim Reese; Joan Greco; Kathy Beck; Ken Perry; Liana Lopez; Libby Wilson; Linda Carlo; Lori Hernandez; Mary Bryan; Michael Chen; Michael Dyer; Michele Miles; Michele Phillips; Michelle Crawford; Michelle Van Loan; Peggy Gaskins; Rhonda Smalls; Sandra Bell; Sandra Wolcott; Shannon Edge; Sherry Crawford; Susan Robinson; Theresa Meyer; Thomas Nguyen; Tonia Hightower; Tonja Brickhouse  
**Cc:** Ashman, David/TPA; Carta, Mike/TPA; Giordano, Gary/TPA; Hester, Matthew/TPA; Houston, Randy/TPA; McManus, Jennifer/TPA; Nero, Wendy/TPA; Pearson, Jeff/GNV; Schoster, Dave/GNV; Willoughby, Yvonne/TPA  
**Subject:** UCAP Update for February 6-12, 2012

Good morning,

This is the latest Tampa UCAP activity update. Additional information about the projects, including an interactive projects map, can be found on the Tampa UCAP website at [www.tampa-ucap.com](http://www.tampa-ucap.com). Please send me an email or give me a call if you have questions.

## **Construction Activity for February 6-12, 2012**

### **Sulphur Springs Upper Weir and Pump Station Project**

Punch list work will continue this week. Site work (sidewalks, concrete curbs, fencing, and asphalt) will continue this week.

### **Duck Pond Stormwater Improvement Project**

#### ***30th Street Stormwater Force Main***

Pipe installation continues on 30th Street. Crews will be working from 7am-5pm. Please use caution while driving in this area.

#### ***Road closures and detours***

- The two southern travel lanes and center turn lane of 30th Street are closed from just south of Bougainvillea to 99th Avenue. One lane of northbound and southbound traffic will be maintained in the two easternmost lanes.

## **Planning and Design Activity**

### **Duck Pond Stormwater Improvement Project**

#### ***113th Avenue Stormwater Force Main***

The preconstruction meeting was held on January 20, 2012, the contractor/subcontractors, Engineer of Record, City Administrators and key stakeholders were in attendance. Mobilization is currently on hold pending receipt of a executed temporary construction easement from the Tampa Housing Authority. Tentatively mobilization is anticipated to occur mid to late February 2012. Construction activity will begin with

the 36-inch culvert trenchless crossing at Pinecourt Avenue. Pipe installation along 113th Avenue is anticipated to begin April 2012.

### ***Donut Pond Pump Station***

The SU2 Permit drawings were modified to address comments from the City and resubmitted to the Land Development Department on January 27, 2012. In accordance with the SU2 permit process, public notification of the project has started. The project is scheduled to be presented at the March 8, 2012 City Council meeting. Preparation of the 90% design documents has started.

## **Completed Projects**

- CIAC Segment 1 Phase of CIAC Project – Tier 2 – (including 29th St. Overlap with 12<sup>th</sup> St. FM) – Original UCAP Contract
- CIAC Segment 4 Phase of CIAC Project – Tier 2 – Original UCAP Contract
- Downtown Phases A, B and C Tier 2 – City Task Order 1
- 19th St. Tier 2 – City Task Order 2
- 22nd Ave. Tier 2 – City Task Order 4
- 30th St. Tier 2 – City Task Order 5
- 12th St. Wastewater Force Main Replacement Project – Tier 3 – City Task Order 6 and 7
- Adjacent to CIAC Segment 1 Phase of Adjacent to CIAC Project – Tier 2 – City Task Order 9
- CIAC Segment 1 - 29th St. Overlap Project – Tier 3 – City Task Orders 11 and 12
- Bruce B. Downs Tier 2 – City Task Order 14
- 22nd Ave. 2008 Water Main Improvement Project – Tier 3 – City Task Order 16
- 19th St. 2008 Water Main Improvement Project – Tier 3 – City Task Order 17
- CIAC Water Transmission Main – Original UCAP Contract – Tier 2
- Sulphur Springs Upper Weir and Pump Station - Tier 2 – City Task Order 28
- CIAC Water Transmission Main Segment 1 – Tier 3 – City Task Order 23
- Adjacent to CIAC Water Projects (Segment 1) – Tier 3 E – City Task Order 29
- York St. Storm Water Improvements – Tier 3 – City Task Order 39

### **Projects in closeout phase**

- Downtown Phase A – Tier 3 – City Task Order 31 and 32
- Downtown Phases B and C – Tier 3 – City Task Order 33 and 34
- Washington St. Storm Water Improvements – Tier 3 – City Task Order 40

Please send me an email or give me a call if you have any questions.

Best regards,

*Jennifer McManus*

Tampa UCAP Program

CH2M HILL

4350 W. Cypress St., #600

Tampa, FL 33607-4155

813.281.7744

813.874.3056 fax

[Jennifer.McManus@CH2M.com](mailto:Jennifer.McManus@CH2M.com)